



BA-PHALABORWA MUNICIPALITY
MEMORANDUM
- BUDGET AND TREASURY –

TO : *Prospective Service Provider*
FROM : **SCM /STORES**
DATE : **01/06/2020**
ENQUIRIES : **STORES**
TELEPHONE : **015 780 6362/61**
REF : **135371**

Kindly furnish this office with a written quotation for supply of goods/ services as detailed below. The quotation must be submitted on the letterhead of your Business and Brought to our offices 3 Nyala Street, Phalaborwa not later than **09/06/2020 at 12HOO**

QUANTITY	Description	PRICE/UNIT (Inc. VAT)	DELIVERY PERIOD
07	Construct Eract and Install pre-cast VIP toilets as per the attached Specification.		

Please number your quotes (Your Ref no)

The following conditions will apply:

- **Price (s) quoted must be valid for at least thirty (30) days from date of your offer. ➤**
- The municipality retains the prerogative to reject any quotes it deems to be excessive**
- **A firm delivery period must be indicated.**
- **Tax Clearance Certificate**
- **A service provider be registered with central supplier database (CSD)**
- **Registered with CIPRO (CK 1 or 2 document)**
- **BBBEE Certificate certified by a SANAS accredited institution.**
- **Completed MBD4 (Declaration of Interest) Form**
- **Completed MBD6.2 Form**

Fill in and Return the Declaration of Interest Form.



BA-PHALABORWA MUNICIPALITY

CONSTRUCTION OF SEVEN (07) VIP TOILETS AT NAMAKGALE AND LULEKANI CEMETRIES.

BILL OF QUANTITIES

ID No	Description	Unit	Quantity	Rate	Total
1.	Contractors establishment on site and General Obligations	Lump sum	1	R5000.00	R5000.00
A1	EARTHWORKS FOR PIT TOILETS				
1.1	Site Clearance				
1.1.1	Digging up and removing rubbish, debris, vegetation, hedges, shrubs and trees not exceeding 200mm girth, bush, etc.	m ²	20.80		
1.2	Excavations				
	Excavate in earth not exceeding 2m deep below natural, elevated or reduced ground level for				
1.2.1	Pit excavation and foundation trench	m ²	46.80		
A2	CONCRETE AND MASONRY WORKS				
2	FOUNDATIONS				
2.1	(Concrete foundation of Pit to be 1100mm thick by 250mm wide)				

 25/05/2020
M.B.
 25/05/2020

2.1.3	Concrete with a coarse aggregate of 19mm and a minimum compressive strength of 20Mpa at 28 days	m ³	2.05		
A3	MASONRY				
3	Construction of masonry wall in stretcher bond for pit lining and steps/ramp with 1:5 mortar mix (Brick force every 4th layer) for Building				
3.3	BRICKWORK				
3.3.1	Blocks (290 X 190 X 140mm) 140mm Thick wall	m ²	98.28		
3.3.2	Brickwork 220mm wide	m	85		
A4	SUPERSTRUCTURE				
4.1	Assemble and installation of concrete top structures (Inclusive of all panels, base & cover slabs, galvanized door, pedestal, seat & lid, vent pipe and fly screen, brush and cup, hand wash basin, 10l reservoir, 250 micron DPC for soak pit, all pipe work, fittings and seals) with 25mm concrete screed on top of pre-cast slabs, all as approved by Sa-Phaiabonwa Municipality				
4.1.1	Assemble and installation of precast concrete VIP superstructure	No.	06		
4.1.2	Assemble and installation of precast concrete VIP superstructure (Disabled Persons)	No.	01		
A5	SUNDRIES				
5.1	Lockable Toilet tissue holder TR5 size: 14cm x 12.5cm x 57.5cm (5 x toilet rolls)	No	7		
5.2	Long shackle 50mm Padlock	No	1		
SUBTOTAL					
VALUE ADDED TAX					

29/05/2023

29/05/2023

Tenderer shall add 15% of the subtotal for the Value added tax (Only if Registered)

TENDER SUM CARRIED TO FORM OF OFFER

11

